From: Nicholas Scarr <nscarr@quantlogic.com>
To: Andy Lyne <Andy.Lyne@qlaims.com>
CC: Claims <Claims@qlaims.com>
Date: Wednesday 16 April 2025 at 21:15
Subject: Fwd: 1 Riverside Cottages - Water Damage Strip Out

Andy,

Here is the quote from Buzbys. Please see below. Will check timelines with Buzbys tomorrow morning and revert.

Best,

Nicholas

Sent from my iPad

Begin forwarded message:

From: Louisa Scarr <scarrlouisa@gmail.com>
Date: 16 April 2025 at 17:20:32 BST
To: nscarr@quantlogic.com
Subject: Fwd: 1 Riverside Cottages - Water Damage Strip Out

■

Begin forwarded message:

From: Busbys Builders <office@busbysbuilders.co.uk>
Date: 16 April 2025 at 4:10:38 PM GMT+1
To: scarrlouisa@gmail.com
Cc: Peter Finch <peter@busbysbuilders.co.uk>
Subject: 1 Riverside Cottages - Water Damage Strip Out

■@font-face { font-family: Wingdings; }
@font-face { font-family: "Cambria Math"; }
@font-face { font-family: Calibri; }
@font-face { font-family: Aptos; }
p.MsoNormal, li.MsoNormal, div.MsoNormal { margin: 0cm; font-size: 11pt; font-family: Calibri, sans-serif; }
a:link, span.MsoHyperlink { color: blue; text-decoration: underline; }
p.MsoListParagraph, li.MsoListParagraph, div.MsoListParagraph { margin: 0cm 0cm 0cm 36pt; font-size: 11pt; font-family: Calibri, sans-serif; }

span.EmailStyle20 { font-family: Aptos, sans-serif; color: windowtext; }
.MsoChpDefault { font-size: 10pt; }
@page WordSection1 { size: 612pt 792pt; margin: 72pt; }
div.WordSection1 { page: WordSection1; }
ol { margin-bottom: 0cm; }
ul { margin-bottom: 0cm; }

Dear Mr & Mrs Scarr

Further to your email and enclosed Scope of Works provided by Davies, we visited site on 3.4.25 and met with Mr Scragg and later that day with Mr Andy Lynne form Qlaims. We expressed concern that the extent of water damage appeared far greater than indicated by Davies and this was confirmed by damp readings taken by Mr Lyne. In the absence of any detailed specification we have pleasure in submitting our quotation for the initial stripping out only in accordance with our Terms of Business attached.

Scope of Initial Strip Out Works:

To attend site, carry out Electrical EICR Report and submit to Client. Disconnect and isolate electrical services to ground floor.

Drain down existing heating system, isolate and remove existing radiators and set aside.

Disconnect and isolate plumbing supplies and wastes to Kitchen, strip out and remove existing Kitchen units complete including wall units and clear from site.

Remove and cart away existing internal doors, linings, architraves and skirtings and clear from site.

Up lift and cart away all laminated floating timber flooring and underlay throughout the complete ground floor of the property, this includes Lounge, Kitchen/Dining Room, ground floor WC and Utility Room.

Strip out and remove all horizontal and vertical pipe boxings.

Disconnect and remove sanitaryware from ground floor WC and set aside.

Hack off existing wall plaster from the full height of all internal walls throughout ground floor of property and clear debris from site.

For the Sum of £ 9,884.00 plus Vat @ 20%

Initial Works by Others prior to above Strip Out Works:

Removal of all furniture, fittings and furnishings, Kitchen & Utility appliances and personal items from site.Chemical swab testing and report on extent of sewage contamination.

Drying & Decontamination Works by Others:

Specialist drying & cleaning company to provide suitable equipment and carry out drying of the remaining building fabric and structure. Drying to be monitored and when adequately dried specialist to carry out necessary decontamination and sanitization of existing fabric and surfaces.Specialist to provide confirmation of completion of their works prior to reinstatement.

When the Cottage has been adequately dried, decontaminated & sanitized investigations will be required to check the condition of the existing fabric and structure. We would then be pleased to provide a quotation for the full reinstatement.

For example, investigations will be required to check the condition of the existing screed and subfloor construction that may include damaged insulation, investigation and cleaning of existing external french storm drainage to front elevation, inspection of existing brickwork walls and extent of repairs required, investigation of existing foundations.

As discussed on site, we are surprised that the above initial stripping out has not yet been carried out and we recommend that it is carried out at the earliest opportunity.

We look forward to hearing from you.

Regards

Peter

Peter H Finch MCIOB

pp Busby's Builders

Buzwood

Basingstoke Road

Old Alresford

SO24 9DL

Tel/Fax Nr 01962 732076

Mobile Nr 07712 678313

Email: office@busbysbuilders.co.uk

NB. Please note my new direct email address peterhfinch@outlook.com

Web: www.busbysbuilders.co.uk

This email and any attachments to it are confidential and are intended solely for the attention of the individual to whom it is addressed and as such are only to be copied or forwarded by written permission of a representative of Busby's Builders Ltd. Any views or opinions expressed are solely those of the author and do not necessarily represent those of Busby's Builders Ltd. If received in error please delete all copies immediately and notify us ASAP.